


## Capital Projects Update - October 2025

| Project                                                                                                      | Location & Funding                                                     | Recent Activity                                                                                                                                                                                                                                                                                                                                                                       | Next Steps                                                                                                                                                                                               |
|--------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Community Hub</b><br>    | <b>320–400 Fraser Street</b><br>Funding: GICB                          | <ul style="list-style-type: none"> <li>2 proposals received, only one addresses all items requested. Third proposal is on its way, expected to result in two valid proposals</li> <li>Engagement sessions currently being held in Nlaka'pamux communities</li> <li>Architects working on schematic design, will be completed once all community feedback has been received</li> </ul> | <ul style="list-style-type: none"> <li>Report back on feedback collected from all communities</li> <li>Schematic design completed with Class D estimate</li> <li>Evaluation of pool proposals</li> </ul> |
| <b>Fire Hall</b><br>      | <b>Loring Way</b><br>Funding: GICB                                     | <ul style="list-style-type: none"> <li>Application submitted to GICB for funding of fire hall</li> <li>Preliminary investigation of partners, to co-locate in facility, access / egress to the site</li> </ul>                                                                                                                                                                        | <ul style="list-style-type: none"> <li>Ongoing consultation with local First Nation partners</li> <li>Community consultation</li> </ul>                                                                  |
| <b>Village Office</b><br> | <b>380 Main Street</b><br>Funding: Insurance proceeds and TNRD payment | <ul style="list-style-type: none"> <li>90% construction drawings complete, building permit application submitted</li> </ul>                                                                                                                                                                                                                                                           | <ul style="list-style-type: none"> <li>Workshop with Council to review final design, incorporating feedback received at Village Open House</li> </ul>                                                    |


## Public Works Building



**14 / 30 Main Street**

Funding: EMCR recovery

- Construction substantially complete
- Final walkthrough scheduled for November 20ish to accept building for occupancy
- Operations team completing moving plan to include inventory of all equipment
- Propane tank has been installed
- Mechanical equipment installed, requires balancing
- Public works department to move into new building

| Project                                                                                                      | Location & Funding                                                                 | Recent Activity                                                                                                                                                                                                                                                                                             | Next Steps                                                                                                                                                                                                     |
|--------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Water Upgrades</b><br> | <b>Throughout Village</b><br>Funding: UBCM grant                                   | <ul style="list-style-type: none"><li>• Water repairs at East of Main contractor returned to site to complete final components and conduct pressure testing</li><li>• Investigating potential blockage / constriction just below 265 reservoir</li><li>• Finalizing RF QUAL for civil contractors</li></ul> | <ul style="list-style-type: none"><li>• Once 265 reservoir is complete, compile list of priority water repairs for Council / UBCM approval using information from recent and historical water report</li></ul> |
| <b>Sewer Upgrades</b><br> | <b>Throughout Village</b><br>Funding: Infrastructure Canada / Province of BC grant | <ul style="list-style-type: none"><li>• Engaged TRUE consulting to complete design of 1<sup>st</sup> Street and laneway down from 3<sup>rd</sup> sewer replacement</li><li>• Wastewater treatment capacity study underway</li><li>• Finalizing RF QUAL for civil contractors</li></ul>                      | <ul style="list-style-type: none"><li>• Complete SCADA system upgrades at WWTP</li><li>• Complete terms of reference for re-design / replacement of West Lane / Fraser Street sewer and water</li></ul>        |

## Funding notes

- GICB = Green and Inclusive Buildings Program (federal funding)
- EMCR = Emergency Management and Climate Readiness (provincial funding)