



TWO WEEK LOOK AHEAD – April 23<sup>rd</sup>, 2026

Village of Lytton Center Lane/Village Center Utility Upgrades

April 26<sup>th</sup> to May 9<sup>th</sup>

**April 26<sup>th</sup> to May 3<sup>rd</sup>:**

- Equipment will continue to arrive
- Precast concrete will continue to arrive
- 1<sup>st</sup> street will open to traffic
- Centre Lane will be closed between 1<sup>st</sup> and 3<sup>rd</sup>
- 2<sup>nd</sup> street will be temporarily closed
- Export of surplus aggregates to Loring Way will continue
- Pre-dig between 6<sup>th</sup> and 7<sup>th</sup> will continue (started April 23<sup>rd</sup>)
- Archeological monitoring will be required
- Install sanitary and storm mains to station 10+230 (center of lot 3)
- Remove existing sanitary main
- Install manhole S1 at 2<sup>nd</sup> street
- Install manhole D1 at 2<sup>nd</sup> street
- Install 8 sanitary services
- Road restoration will begin (gravel surface)
- Install temp sanitary connections as required

**May 3<sup>rd</sup> to May 9<sup>th</sup>:**

- Precast concrete will continue to arrive
- 2<sup>nd</sup> Street will be open to traffic
- 3<sup>rd</sup> Street will be closed to traffic
- Centre Lane will be closed to traffic between 2<sup>nd</sup> and 4<sup>th</sup> streets
- Export of surplus aggregates to Loring Way will continue
- Pre-dig between 6<sup>th</sup> and 7<sup>th</sup> will continue if required
- Archeological monitoring will be required
- Install sanitary and storm mains to manholes S2 and D2
- Install 3 sanitary services
- Install manholes S2, and D2
- Install CB lead from D2 to existing CB on 3<sup>rd</sup>
- Road restoration will continue
- Install temp sanitary connections as required