



TWO WEEK LOOK AHEAD – June 11th, 2026

Village of Lytton Center Lane/Village Center Utility Upgrades

June 14th to June 27th

June 14th to June 20th:

- Precast concrete will continue to arrive.
- Centre Lane between 4th and 7th will be closed to traffic
- 2nd, 3rd, 5th, 6th, and 7th St will be closed to traffic intermittently through the week.
- Archaeological monitoring will be required
- Excavate and continue installation of 250 SAN from S6 working towards S7
- Install manhole S7
- Install manhole S4A and complete run to S4.
- Excavate around S1, complete 200mm tie-in and start install of 200 SAN running up 2nd St & West Lane.
- Install manhole S10
- Remove and replace all services in affected areas

June 21st to June 27th:

- 7th St, Fraser St, and West Lane will be closed to traffic intermittently through the week.
- Centre Lane will be closed to traffic from 4th to 7th to complete backfilling. Streets will be re-opened as backfilling progresses.
- Archeological monitoring will be required
- Start installation of 200mm SAN from S10 towards S9
- Install manhole S9
- Start installation of 200mm SAN from S10 towards S11
- Install manhole S11 c/w 150mm stub for hub service
- Install 100mm SAN force main from S11 and cap at the end just north of manhole R145
- Remove and replace all services in affected areas.