



TWO WEEK LOOK AHEAD – July 2nd, 2026

Village of Lytton Center Lane/Village Center Utility Upgrades

July 5th to July 18th

July 5th to July 11th:

- Skeleton crew on-site completing small activities while awaiting design answers
- 2nd St, Fraser St, and West Lane will be closed to traffic intermittently through the week.
- Centre Lane will be closed to traffic from 6th to 7th and 2nd to 3rd.
- Archeological monitoring will be required
- Complete installation of watermain through 2nd St. and install hydrant in new location.
- Cap & restrain existing watermain at ~2+050 on Fraser St.
- Complete watermain testing on installed pipe down West Lane & 2nd St.
- Install CBs on 2nd & 3rd St. and complete tie-ins.
- General site cleanup of garbage, debris, and excess materials.

July 12th to July 18th:

- Require design clarification prior to scheduling work
- 7th St. Sanitary
 - Require archaeology direction for the installation of S7 and the new 250mm Sanitary Pipe that ties into F188
- 6th to 7th St. Centre Lane Watermain
 - Require answer for the above as there is a blowoff valve situated beside S7 that cannot be installed due to the archaeology find during trench excavation.
 - Require Stage 6 design change (watermain Fraser to Main St. along 6th St.) to verify no changes to the tie-in from Centre Lane.
- Stage 6 Watermain
 - Require design change as discussed.
- Start setting manholes
 - Require elevations to set manholes to.