



TWO WEEK LOOK AHEAD – July 10th, 2026

Village of Lytton Center Lane/Village Center Utility Upgrades

July 12th to July 25th

July 12th to July 18th:

- 2nd St, Fraser St, and West Lane will be closed to traffic intermittently through the week.
- Centre Lane will be closed to traffic from 6th to 7th and 2nd to 3rd.
- Archeological monitoring will be required this week.
- Pre-dig for watermain tie-in on 2nd St.
- Complete watermain tie-in of new watermain on 2nd St.
- Backfill and cleanup around new watermain and sanitary installed down West Lane and 2nd St.
- Install new sanitary service out of S9.
- Start Brooks Box installation on ICs down Center Lane. (pending design elevations)
- TENTATIVE: Begin exploratory works at 6th & Main St. to identify valve cluster. (pending permit approval)

July 19th to July 25th:

- 6th and 7th St. will be closed to traffic intermittently throughout the week
- Center Lane will be closed to traffic from 6th to 7th and 2nd to 3rd.
- Archeological monitoring will be required this week.
- Resume installation of 7th St. Sanitary
- Install S7 and complete run to tie-in to manhole F188
- Backfill S7 and install blowoff valve at 7th and Center Lane intersection to prepare for installation of new watermain.
- Start installation of new 100mm watermain down Center Lane between 6th and 7th St.
- TENTATIVE: Begin exploratory works at 6th & Main St. to identify valve cluster. (pending permit approval)