Area	Target	Status
REBUILDING		
Remediation and backfilling	Complete all remediation and backfilling activities	One property requiring backfill following construction on site. All other backfilling activities for residential / commercial owners completed.
Homes occupied in the Village	30	19
Commercial buildings completed or under construction	5	2
Total residential building permits issued	30	19
Incremental Village water system investment	\$1,500,000 spent	\$ 1,001,871
Incremental Village sewer system investment	\$2,000,000 spent	\$ 405,948
Community Hub	Construction of pool Construction of market space	No construction started yet, depending on weather, pool may start later this year, market space will not
Public Works Building	Complete construction	start this year. Construction substantially complete.
Village Office	Complete design Begin construction	Design documents 90% complete, next step is final review by Council and RFP for contractor.
Fire Hall	Submit federal funding application	Application submitted
	Complete design	December 2025
ORGANIZATIONAL EXCELLENCE		
Service agreements with Thompson-Nicola Regional District (TNRD)	Enter into a service agreement with TNRD for building official services	Completed

Property tax, utility charges policy		Develop a policy which includes stated objective for financial sustainability with guidelines on how to achieve this	Underway, proposal to Council by end of year.
RELATIONSHIPS			
Lytton Chamber of Commerce	material	th the Chamber to develop s aimed at attracting new s to Lytton	December 2025
Lytton First Nation	Continue to meet with Lytton First Nation Chief and Council, identify areas to work together		Four Council to Council sessions in 2025 so far, working on scheduling next meeting
	Memora place	indum of Understanding in	To be finalized at next meeting
Skuppah, Siska, Nicomen, Kanaka Bar	with Chi	city in the band allows, meet ef and Council to discuss n interests and identify ways to gether	December 2025
	Memora	nda of Understanding in place	December 2025
Project Advisory Committee – Community Hub	Hire Cul	tural Advisor for project	Engagement Manager hired and onboard
	and consincorpor	th committee on plan, design struction of Community Hub, rating ideas from surrounding nities to ensure Hub is for e	December 2025
Official Community Plan Update	surround that incl	a project plan, accepted by ding First Nation communities udes their participation in ing the plan	Project plan developed, engagement sessions planned following Oct 27 th launch
ECONOMIC GROWTH			
Economic Development position	Hire eco	nomic development position	Complete – Caroline Lamont started March 17th
Destination Development Plan		ent recommendations for Year tination Development Plan	December 2025

SAFETY & SUSTAINABILITY				
Regional emergency management organization and approach	Establish a regional Emergency Management Organization, potentially including mutual aid agreements to formalize	Regional cooperation established – more work required to formalize		
ADVOCACY				
Health Services	Commitment from Interior Health Authority to return services to Lytton within 5 years	December 2025		