



TWO WEEK LOOK AHEAD – April 2nd, 2026

Village of Lytton Center Lane/Village Center Utility Upgrades

April 6th to April 19th

April 6th to April 11th:

- Mobilize milling machine to site to remove existing asphalt on stages 1 thru 4
- Mobilize a small crew and hydro vac to site to start the location existing utilities
- Complete as-builts on located utilities and backfill
- Complete test pitting and locates for proposed new watermain (tentative)
- Mobilization of equipment including excavators, loaders, compactors etc.
- First loads of materials will arrive

April 12th to April 19th:

- Complete water relocates if required
- Mobilization of equipment will continue
- Start installation of manhole S14 and sewer main to S1a
- Start Storm installation tie in.
- No thru traffic on 1st Street
- No thru traffic on Center Lane from 1st St. to 2nd St.