



## TWO WEEK LOOK AHEAD – April 9th, 2026

### Village of Lytton Center Lane/Village Center Utility Upgrades

April 12<sup>th</sup> to April 25<sup>th</sup>

April 12<sup>th</sup> to April 18<sup>th</sup>:

- Mobilization of equipment will continue
- Manholes will start arriving
- Bypass plans approved
- Bypass pumps will arrive for Stage 1
- Sanitary bypass(s) will be set up to install S14
- Complete removals at 1<sup>st</sup> and Centre Lane

April 19<sup>th</sup> to April 25<sup>th</sup>:

- No thru traffic on 1<sup>st</sup> Street
- No thru traffic on Center Lane from 1<sup>st</sup> St. to 2<sup>nd</sup> St.
- Equipment will continue to arrive
- Excavate manhole S14
- Begin sanitary bypass
- Install manhole S14
- Pole hold for BC Hydro
- Install 250mm sanitary main to manhole S1a
- Install 2 sanitary services
- Install manhole S1a
- Install temp sanitary connection
- Backfill to new storm invert