



TWO WEEK LOOK AHEAD – April 16th, 2026

Village of Lytton Center Lane/Village Center Utility Upgrades

April 19th to May 3rd

April 19th to April 25th:

- Mobilization of equipment will continue
- Manholes will start arriving
- Equipment will continue to arrive
- No thru traffic on 1st Street
- No thru traffic on Center Lane from 1st St. to 2nd St.
- Traffic control will be set as per Stage 1 from the TMP
- Archeological monitoring will be required
- “No Flush” Notices will be distributed
- Excavate manhole T115
- Begin sanitary bypass
- Install manhole T115 and S14
- Pole hold for BC Hydro
- Install 250mm sanitary main to manhole S1a
- Install 2 sanitary services
- Install manhole S1a
- Install temp sanitary connection
- Backfill to new storm invert

April 26th to May 3rd:

- Equipment will continue to arrive
- Precast concrete will continue to arrive
- 1st street will open to traffic
- Centre Lane will be closed between 1st and 3rd
- 2nd street will be temporarily closed
- Archeological monitoring will be required
- Install sanitary and storm mains to station 10+230 (center of lot 3)
- Remove existing sanitary main
- Install manhole S1 at 2nd street
- Install manhole D1 at 2nd street
- Install 8 sanitary services
- Install temp sanitary connections as required