



TWO WEEK LOOK AHEAD – May 7th, 2026

Village of Lytton Center Lane/Village Center Utility Upgrades

May 10th to May 23rd

May 10th to May 16th:

- Precast concrete will continue to arrive
- 2nd street will be closed to traffic.
- 1st street will be open to traffic for the anticipated ferry closure.
- Centre Lane will be closed to traffic between 1st and 4th streets
- Archeological monitoring will be required
- Install manhole D1a.
- Begin 375mmØ storm main from D1a to D1.
- Install manhole D1.
- Remove and replace CB at ~10+200 on 2nd St, including lead and tie-in to manhole D1.
- Continue storm mainline from manhole D1 working towards D2.
- Install commercial storm service for proposed grocery store lot.
- Street sweeping on 4th St., and any other requested areas, for Car Show.
- Road restoration continuous.

May 17th to May 23rd:

- Enjoying May Long Weekend, return to site May 19th.
- Precast concrete will continue to arrive
- Center Lane will be closed between 1st and 4th streets
- 2nd and 3rd St. will be closed to traffic.
- Archeological monitoring will be required
- Continue installation of 375mmØ storm main from manhole D2 working north down Center Lane towards manhole D3.
- Remove and replace CB at ~10+265 on 3rd St, including lead and tie-in to storm mainline.
- Install manhole D2.
- Continue installation of 300mmØ storm main from D2 towards the end of the sanitary sewer mainline placement.
- Continue storm mainline to existing sanitary mainline ending station (~10+300) and continue both storm and sanitary mainline simultaneously working north down Center Lane.