



TWO WEEK LOOK AHEAD – May 14th, 2026

Village of Lytton Center Lane/Village Center Utility Upgrades

May 17th to May 30th

May 17th to May 23rd:

- Enjoying the long weekend, return to site May 19th.
- Precast concrete will continue to arrive.
- 3rd and 4th St. will be closed to traffic.
- Centre Lane will be closed to traffic between 1st and 4th St.
- Archeological monitoring will be required
- Complete installation of CB @ 3+055 on 3rd St.
- Install manhole D4 and install 250mm from manhole D4 to D2.
- Continue installation of 250mm Sanitary and 300mm Storm from 10+300 working towards S3 and D3 respectively.
- Continue removal of existing Sanitary and Storm pipe between 3rd and 4th St.
- Remove manhole A150
- Install manholes S3 and D3.
- Road restoration continuous

May 24th to May 30th:

- Precast concrete will continue to arrive
- Center Lane will be closed between 1st and 5th St.
- 3rd and 4th, St. will be closed to traffic
- Archeological monitoring will be required
- Continue into Stage 4 once manholes S3 and D3 are installed.
- 250mm Sanitary and 300mm Storm will be installed concurrently along Centre Lane working north from 4th St.
- Remove and replace all existing services along Centre Lane.
- Install manholes S5 and D5 on 5th St. Street will be closed to traffic for this work.
- Continue with both Sanitary and Storm along Centre Lane working towards 6th St.
- Resume placement of gravels at the top of Loring Way for the reservoir access road.
- Road restoration will continue