



TWO WEEK LOOK AHEAD – May 21st, 2026

Village of Lytton Center Lane/Village Center Utility Upgrades

May 24th to June 6th

May 24th to May 30th:

- Precast concrete will continue to arrive
- Centre Lane between 3rd and 5th will be closed to traffic.
- 3rd and 4th St. will be closed to traffic.
- Continue installation of 250 SAN from S3 working north down Centre Lane towards S5.
- Continue installation of 300 STORM to manhole D3.
- Archaeological monitoring required
- Close 5th St. to traffic and install manhole S5
- Remove and replace all service connections between 4th and 5th St.
- Continue backfilling Sanitary between 3rd St and 5th St. down Centre Lane.
- Continue backfilling of Storm and Sanitary service connections.

May 31st to June 6th:

- Precast concrete will continue to arrive
- Centre Lane between 3rd and 6th will be closed to traffic.
- 3rd, 4th, and 5th St. will be closed to traffic intermittently through the week
- Archeological monitoring will be required
- Install manhole D3.
- Continue installation of 300 STORM from D3 working towards D5.
- Remove and replace all existing services along Centre Lane.
- Tie in STORM to D5 and resume excavation for Sanitary down Centre Lane between 5th and 6th St.
- Resume installation of 250 SAN down Centre Lane towards S6.
- Raise remaining service connections to final grade
- Resume placement of gravels at the top of Loring Way for the reservoir access road.