



TWO WEEK LOOK AHEAD – May 28th, 2026

Village of Lytton Center Lane/Village Center Utility Upgrades

May 31st to June 13th

May 31st to June 6th:

- Precast concrete will continue to arrive.
- Centre Lane between 3rd and 6th will be closed to traffic.
- 4th, 5th, and 6th St. will be closed to traffic intermittently through the week
- Archaeological monitoring required Resume installation of 300 STORM working north from manhole D3 down Centre Lane
- Continue installation of 300 STORM to manhole D5.
- Install manhole D5
- Resume 250 SAN from S5 working north down Centre Lane.
- Continue removal and replacement of existing sewer/storm services along Centre Lane. New storm services for lots on the east side of trench between 5th and 6th St.
- Complete backfilling of remaining sewer services between 3rd and 5th.

June 7th to June 13th:

- Precast concrete will continue to arrive
- Centre Lane between 3rd and 6th will be closed to traffic.
- 4th, 5th, and 6th St. will be closed to traffic intermittently through the week
- Archeological monitoring will be required
- Continue installation of 250 SAN towards manhole S6
- Install manhole S6.
- Remove and replace all existing services along Centre Lane.
- Start 200 SAN install at S3, for Stage 2 works, along 4th St.
- Install manhole S12 and complete backfilling over new sanitary line from S3-S12
- Start 300 STORM install at D3, for Stage 2 works, along 4th St.
- Remove/replace existing services along 4th St.
- Install manhole D5