



TWO WEEK LOOK AHEAD – June 18th, 2026

Village of Lytton Center Lane/Village Center Utility Upgrades

June 21st to July 4th

June 21st to June 27th:

- 7th St, 2nd St, Fraser St, and West Lane will be closed to traffic intermittently through the week.
- Centre Lane will be closed to traffic from 5th to 7th to complete backfilling.
- Archeological monitoring will be required
- Continue pre-digging from S7 to F188.
- Once pre-dig completed, bypass will be setup on 7th for sanitary works.
- Tie-in new 200mm SAN to S7 and work east towards F188.
- Install 1m stub and cap on the west side of S7.
- Complete run with the tie-in to F188 and complete backfilling.
- Continue with Stage 3 works below.
- Start installation of 200mm SAN from S10 towards S9
- Install manhole S9

June 28th to July 4th:

- 2nd St, Fraser St, and West Lane will be closed to traffic intermittently through the week.
- Centre Lane will be closed to traffic from 6th to 7th.
- Archeological monitoring will be required Start installation of 200mm SAN from S10 towards S11
- Install manhole S11 c/w 150mm stub for hub service
- Install 100mm SAN force main from S11 and cap at the end just north of manhole R145
- Remove and replace all services in affected areas.
- Begin installation of new watermain tee at the intersection of 2nd St and Fraser St, c/w restraints and cap near existing valves in the intersection.
- Begin installation of 150mm watermain from 2nd St to West Lane, continuing north down West Lane. Install new water service to Lot 3 KAP9084,