



TWO WEEK LOOK AHEAD – June 25th, 2026

Village of Lytton Center Lane/Village Center Utility Upgrades

June 28th to July 11th

June 28th to July 4th:

- 2nd St, Fraser St, and West Lane will be closed to traffic intermittently through the week.
- Centre Lane will be closed to traffic from 2nd to 3rd due to material stockpiles.
- Archeological monitoring will be required.
- Continue installation of 200mm SAN through West Lane from S10 to S11
- Install manhole S11
- Complete 2" SAN forcemain tie-in from existing forcemain (that runs into R145) to S11.
- Start 150mm watermain in West Lane with installation of tee, for hydrant, near 11+180 and continue installation down West Lane.
- Install watermain service to Lot 3
- Continue watermain installation down 2nd St.
- Friday crews off site in lieu of Canada Day

July 5th to July 11th:

- 2nd St, Fraser St, and West Lane will be closed to traffic intermittently through the week.
- Centre Lane will be closed to traffic from 6th to 7th and 2nd to 3rd.
- Archeological monitoring will be required
- Complete installation of watermain through 2nd St. and commence watermain testing.
- Start installation of 100mm watermain from 6th to 7th down Centre Lane. Once completed, line will be tested.
- Install CBs on 2nd & 3rd St. and complete tie-ins.
- Begin setting manholes for all installed around site.
- TENTATIVE: Begin watermain installation down 6th or 5th St. Required IHA permit prior to the start of construction.