



TWO WEEK LOOK AHEAD – July 24th, 2026

Village of Lytton Center Lane/Village Center Utility Upgrades

July 26th to August 8th

July 26th to August 1st:

- 6th St will be closed to traffic intermittently through the week.
- Centre Lane will be closed to traffic from 6th to 7th and 2nd to 3rd.
- Archeological monitoring will be required this week.
- Continue installing 200mm watermain beginning at Fraser St working east up 6th St.
- Install Bypass at Manhole F188 and install new 250mm sanitary to manhole S7 following arch direction.
- Install watermain blowoff valve at the 7th St & Centre Lane intersection.
- Once 200mm & 100mm watermains are installed down 6th and Centre Lane, **Start watermain testing**-pressure test and chlorinate lines.

August 2nd to August 8th:

- Complete remaining watermain testing on new 200mm and 100mm watermains down 6th and Centre Lane.
- 6th St., will be closed to traffic intermittently throughout the week along sections of Fraser.
- Install manhole D7 and complete new 300mm storm tie-in to D6.
- Center Lane will be closed to traffic from 2nd to 3rd.
- Archeological monitoring will be required this week.
- Complete water tie-in at 6th & Main St.
- Complete water tee replacements at 3rd and 5th on Fraser
- Complete tie-in to existing sanitary on 1st and start new 250mm sanitary line working east towards Main St.
- Install manhole S13 and complete tie-in with new 250mm sanitary line.