




Capital Projects Update - June 2025

| Project | Location & Funding | Recent Activity | Next Steps |
|--|---|---|--|
| <p>Community Hub</p>  | <p>320–400 Fraser Street</p> <p>Funding: GICB</p> | <ul style="list-style-type: none"> • Hired Amhani Jones (Hani) as Engagement Manager to assist in gathering community feedback • Council approved O4 Architecture as design architects for project • Pool consultant hired, report requested for Council | <ul style="list-style-type: none"> • Complete Communication and Engagement plan • Report from pool consultant, incorporate findings into RFP for Design / Build of pool • Requirements gathering, meet with community groups • Complete contract with architects, begin onboarding |
| <p>Fire Hall</p>  | <p>Loring Way</p> <p>Funding: GICB</p> | <ul style="list-style-type: none"> • Application submitted to GICB for funding of fire hall | <ul style="list-style-type: none"> • Ongoing consultation with local First Nation partners • Community consultation |
| <p>Village Office</p>  | <p>380 Main Street</p> <p>Funding: Insurance proceeds and TNRD payment</p> | <ul style="list-style-type: none"> • Archaeology plan submitted for geotechnical testing required, awaiting approval | <ul style="list-style-type: none"> • Architectural drawings for construction, delayed by geotechnical testing • Issue RFP for construction company |



Public Works Building



14 / 30 Main Street

Funding: EMCR recovery

- Construction underway
- Contractor is on site
- Anticipated that construction will proceed without delay

| Project | Location & Funding | Recent Activity | Next Steps |
|--|--|---|---|
| Water Upgrades  | Throughout Village Funding: UBCM grant | <ul style="list-style-type: none">• TwinCon awarded contract for water repairs at East of Main, archaeology plan approved• Council approved TRUE Consulting, Associated Engineering and WSP as pre-qualified for engineering design services• Water report received | <ul style="list-style-type: none">• Prepare design for repairs identified in capital re-investment plan• RFP for contractor(s) |
| Sewer Upgrades  | Throughout Village Funding: Infrastructure Canada / Province of BC grant | <ul style="list-style-type: none">• River Road – Construction underway• Council approved TRUE Consulting, Associated Engineering and WSP as pre-qualified for engineering design services | Design of 1 st to Main and 1 st to Fraser sewer replacements |

Funding notes

- GICB = Green and Inclusive Buildings Program (federal funding)
- EMCR = Emergency Management and Climate Readiness (provincial funding)