




Capital Projects Update - November 2025

Project	Location & Funding	Recent Activity	Next Steps
Community Hub 	320–400 Fraser Street Funding: GICB	<ul style="list-style-type: none"> Engagement sessions for schematic design phase completed, feedback being compiled First draft of schematic design complete - architects working on some adjustments and presentation for Council Discussion with pool contractors regarding proposals continues 	<ul style="list-style-type: none"> Report back on feedback collected from all communities Schematic design completed with Class D estimate Evaluation of pool proposals
Fire Hall 	Loring Way Funding: GICB	<ul style="list-style-type: none"> Application submitted to GICB for funding of fire hall Preliminary investigation of partners, to co-locate in facility, access / egress to the site 	<ul style="list-style-type: none"> Ongoing consultation with local First Nation partners Community consultation
Village Office 	380 Main Street Funding: Insurance proceeds and TNRD payment	<ul style="list-style-type: none"> 99% construction drawings complete, waiting on electrical to submit building permit 	<ul style="list-style-type: none"> Prepare and issue tender for construction Request archaeology workplan



Public Works Building



14 / 30 Main Street

Funding: EMCR recovery

- Construction substantially complete
- Final walkthrough scheduled for November 20th to accept building for occupancy
- Operations team completing moving plan to include inventory of all equipment
- Public works department to move into new building

Project	Location & Funding	Recent Activity	Next Steps
Water Upgrades 	Throughout Village Funding: UBCM grant	<ul style="list-style-type: none">• Water repairs at East of Main contractor nearing completion• Investigating potential blockage / constriction just below 265 reservoir• RF QUAL for civil contractors posted, closes November 20th	<ul style="list-style-type: none">• Once 265 reservoir is complete, compile list of priority water repairs for Council / UBCM approval using information from recent and historical water report
Sewer Upgrades 	Throughout Village Funding: Infrastructure Canada / Province of BC grant	<ul style="list-style-type: none">• Design of 1st Street and laneway down from 3rd sewer replacement 90% complete• Wastewater treatment capacity study underway• RF QUAL for civil contractors posted, closes November 20th	<ul style="list-style-type: none">• Complete SCADA system upgrades at WWTP• Complete terms of reference for re-design / replacement of West Lane / Fraser Street sewer and water• Request proposals from pre-qualified civil contractors to complete 1st Street and laneway to 3rd Street replacement

Funding notes

- GICB = Green and Inclusive Buildings Program (federal funding)
- EMCR = Emergency Management and Climate Readiness (provincial funding)