






Capital Projects Update - September 2025

Project	Location & Funding	Recent Activity	Next Steps
Community Hub 	320–400 Fraser Street Funding: GICB	<ul style="list-style-type: none"> RFP for design / build of pool posted in August on BC Bid and Construction Association website, closes September 19th Community Engagement held at Open House, August 30th, survey open on Village website Scheduling sessions in Nlaka'pamux communities in September / early October 	<ul style="list-style-type: none"> Complete Communication and Engagement plan Once engagement sessions are complete, feedback will be used to inform schematic design
Fire Hall 	Loring Way Funding: GICB	<ul style="list-style-type: none"> Application submitted to GICB for funding of fire hall Preliminary investigation of partners, to co-locate in facility, access / egress to the site 	<ul style="list-style-type: none"> Ongoing consultation with local First Nation partners Community consultation
Village Office 	380 Main Street Funding: Insurance proceeds and TNRD payment	<ul style="list-style-type: none"> 75% construction drawings received and reviewed with consulting team Feedback on project received at August 30th Open House – generally positive about design of facility 	<ul style="list-style-type: none"> Issue RFP for construction company when 90% drawings are received – anticipated September 30th
Public Works Building	14 / 30 Main Street Funding: EMCR recovery	<ul style="list-style-type: none"> Construction substantially complete Ribbon cutting held August 29th 	<ul style="list-style-type: none"> Remaining mechanical equipment to be installed Propane tank to be installed Public works department to move into new building



Project	Location & Funding	Recent Activity	Next Steps
Water Upgrades 	Throughout Village Funding: UBCM grant	<ul style="list-style-type: none">• Water repairs at East of Main substantially complete, contractor to return in October for outstanding items• Investigating potential blockage / constriction just below 265 reservoir• Contractor hired to examine feasibility of Well #1	<ul style="list-style-type: none">• Once 265 reservoir is complete, compile list of priority water repairs for Council / UBCM approval using information from recent and historical water report• RFQUAL for contractors
Sewer Upgrades 	Throughout Village Funding: Infrastructure Canada / Province of BC grant	<ul style="list-style-type: none">• Engaged TRUE consulting to complete design of 1st Street and laneway down from 3rd sewer replacement• Wastewater treatment capacity study underway	<ul style="list-style-type: none">• RFQUAL for contractors• Complete SCADA system upgrades at WWTP• Complete terms of reference for re-design / replacement of West Lane / Fraser Street sewer and water

Funding notes

- GICB = Green and Inclusive Buildings Program (federal funding)
- EMCR = Emergency Management and Climate Readiness (provincial funding)