



TWO WEEK LOOK AHEAD – April 30<sup>th</sup>, 2026

Village of Lytton Center Lane/Village Center Utility Upgrades

May 3<sup>rd</sup> to May 16<sup>th</sup>

**May 3<sup>rd</sup> to May 9<sup>th</sup>:**

- Precast concrete will continue to arrive
- 3<sup>rd</sup> street will be closed to traffic
- 4<sup>th</sup> street will be closed to traffic
- Centre Lane will be closed to traffic between 1<sup>st</sup> and 4<sup>th</sup> streets
- Export of surplus aggregates to Loring Way will continue
- Archeological monitoring will be required
- Install sanitary main from S2 to S3
- Install manhole S3
- Road restoration continuous

**May 10<sup>th</sup> to May 16<sup>th</sup>:**

- Precast concrete will continue to arrive
- Center Lane will be closed between 1<sup>st</sup> and 4<sup>th</sup> streets
- Streets 1 through 4 will be closed intermittently for storm main installation
- Export of surplus aggregates to Loring Way will continue
- Archeological monitoring will be required
- Install storm main from manhole D1a to D3, including manholes
- Install CB lead from D2 to existing CB on 3<sup>rd</sup>
- Install commercial storm services
- Road restoration will continue